22 January 1963

## MEMORANDUM FOR THE RECORD

FROM: 25X1A9a
SUBJECT: Trip to

25X1A6a 25X1C4a 1. On 6 December 1962, the undersigned arrived in to install the station in the new 25X1A2d1 building. Two adjacent rooms on the 9th floor had been designated for the Communications Areas.

25X1A6a

- 2. A number of problems were encountered in the installation.
  - a) The projected date that work could commence in the room was 14 December. The actual date, due to various construction difficulties, turned out to be 17 December.
  - b) The power service made available to the room was 3 phase, 4-wire, 380/220V with an approximate maximum per leg of 25 amps.
  - c) The building elevators never worked properly, resulting in many time consuming delays. Walking was sometimes made impossible by locked stairwells.
  - d) Standard hardware and electrical items were difficult to obtain in the local market.
- 3. Considerable unsuccessful effort was made to obtain the total room load from one phase. The distribution system used, however, was quite satisfactory.
  - a) The GPT-750's were placed on one phase, the 220/110V transformer was placed on one phase, and the 5-ton air conditioner was placed on the third phase.



SUBJECT: Trip to

25X1A6a

- b) The three phase terminals on the emergency generator side of the change-over switch were strapped to make the system compatible with the three-phase city power.
- c) Number 2/0 wire was used for the 200 ft. power run from the emergency generator, located in the third sub-basement, to the Communications Room.
- 4. The antenna system consisted of an ATS-50, VRA-6, one 4-element transmitting dipole, and one 3-element receive dipole.
- 5. The leased line was terminated on 22 December and successful clear text tests made with the RCA mental terminal. On-line KW-26 tests were made on RTTY.

25X1A6a

25X1A6a

25X1A9a

Distribution:

Original - Routing/File

2 - Monthly Report

1 - Project File

1 - AES Chrono